

5140
14/10/25

R.R.O.
2

A.O.

To
The Secretary /Deputy Secretary,
Uttar Pradesh Real Estate Regulatory Authority (U.P. RERA),
Greater Noida Bench

15-10-25


S. Ankit
16/10/25

Application for withdrawal of Recovery Certificate in view of completion of Project bt Hon'ble UP Rera Authority under section 8 of the Rera Act, 2016 in Complaint No. NCR144/10/62470/2020 in the matter of Neeraj Vohra vs. M/s Newtech Promoters & Developers Pvt. Ltd.

Respected Sir/Madam,

The Opposite Party most respectfully submits as under:

1. That the Complainant had booked **Flat No. F-1103 (11th Floor, Tower F)** in the project *Newtech La-Galaxia*, Surajpur Site-C, Phase-II, Group Housing Plot HRA-11, Greater Noida, and executed a Builder Buyer Agreement ("BBA") with the Respondent.
2. That owing to alleged delay in handing over possession, the Complainant filed the present complaint under **Section 31** of the RERA Act. After hearing, this Hon'ble Authority passed its order dated **23.10.2021**, which did **not** grant refund to the Complainant at that stage.
3. That the delay in possession was **not attributable solely** to the Respondent. The project had suffered massive financial stress due to *default in payments by several allottees*, which halted construction temporarily and caused an industry-wide slowdown.
4. That considering these circumstances, and in coordination with the **Association of Allottees (AOA)**, the Respondent invoked the supervisory jurisdiction of this Hon'ble Authority under **Section 8** of the RERA Act. Pursuant thereto, vide orders dated **24.12.2021** and **10.06.2023**, this Hon'ble Authority issued clear supervisory directions ("Section 8 Orders") that construction would proceed under Authority supervision, and that *delay-related compensation or interest would be decided by the AOA only after completion of the project and handover of possession*.




Aashiyaana Promoters And Developers Pvt. Ltd. (CIN: U45400DL2007PTC163513)

Site Office : HRA- 11, 1A, Surajpur Site - C, Greater Noida (U.P.) | E-mail : Info@newtechgroup.co | Ph : 0120-4229520

In particular, **Clause (i)** of the order dated 24.12.2021 recorded that *the issue of delay penalty/interest shall not be individually adjudicated until completion and would be mutually decided by the AOA thereafter.*

5. That subsequently, the matter was transferred under **Section 63** for compliance. The Hon'ble Authority conducted multiple hearings and passed interim orders dated **30.03.2022**, **27.04.2022**, and **25.05.2022**, culminating in the **final order dated 04.07.2022** under Section 63, directing the Respondent to hand over possession of the said unit in accordance with the Authority's supervision.
6. That the Respondent, in strict adherence to these supervisory directions, continued and completed the project under RERA monitoring and is now ready to hand over possession to **eligible allottees who have cleared all outstanding dues**. That notwithstanding this cancellation, a **Recovery Certificate (RC)** dated **17.03.2023** for ₹ 14,53,215.78 was issued, which is *factually and legally untenable*.
7. That despite repeated opportunities and reminders (demand notices dated **31.01.2024**, **04.03.2024**, and **16.05.2024**), the Complainant failed to clear his dues. The associated home-loan account might has also been declared **NPA**. Consequently, the Complainant stands in willful default.
8. That in view of the above default, the Respondent, in accordance with the BBA and the authority granted under the Section 8 supervisory framework, **cancelled the allotment** of the said flat vide letter dated **12.06.2024**. As a result, the Complainant no longer retains any contractual or legal relationship with the Respondent concerning the said unit.
9. That once an allotment stands cancelled owing to the allottee's own default, *no question of delay compensation or RC survives*. Moreover, under the **Section 8 Order**, the issue of delay compensation was postponed until completion, not executable beforehand; hence, such RC is contrary to the express direction of this Hon'ble Authority.
10. That after Section 63 proceedings, the matter proceeded to **Rule 24/Section 40(2)** execution stage, wherein various procedural orders were passed on **09.10.24**, **28.01.2025**, **17.04.2025**, and finally **09.07.2025**, directing the Respondent to hand over possession and execute registry of the said unit.

However, such direction could not be implemented because (i) the unit already stands cancelled for payment default; (ii) registry/possession cannot be executed without valid *Occupation/Completion Certificate* and



clearance of dues; and (iii) the delay issue itself, as per Clause (i) of order 24.12.2021, is to be decided only *after completion* of the project. Copies of all the orders sought to be modified through the present application, along with a copy of the Recovery Certificate (RC) proposed to be withdrawn and rectified, are already on record before this Hon'ble Authority.

11. That the Respondent remains willing to refund the Complainant's own contribution after making statutory deductions and adjusting any bank dues directly with the bank.

PRAYER

In light of the above facts and circumstances, it is therefore most humbly prayed that this Hon'ble Authority may be pleased to:

- a) Recall and modify the order passed u/s 31 dated 23.10.2021 on the basis of circumstantial facts regarding completion of the project as per provision of section 8 under the supervision of RERA.
- b) Recall and rectify all execution orders passed under Section 63 dated 30.03.2022, 27.04.2022, 25.05.2022, 04.07.2022, Rule 24 read with Section 40(2) dated 09.10.2024, 28.01.2025, 17.04.2025 and 09.07.2025
- c) Recall Recovery Certificate dated 17.03.2023 of Rs 14,53,215.78 issued against the Respondent as being contrary to the subsequent supervisory orders under Section 8 dated 24.12.2021 and 10.06.2023
- d) Acknowledge that as per Clause (i), Page 6 of Order dated 24.12.2021, the issue of delay-related compensation shall be determined only after the completion of the entire project in consultation with the Association of Allottees
- e) Permit the Respondent to refund the Complainant's contribution after statutory deductions and necessary adjustment of bank obligations directly with the bank, if any; and
- c) Pass such other and further orders as this Hon'ble Authority may deem fit and proper in the interest of justice and equity.



M/s Newtech Promoters & Developers Pvt. Ltd.
(now known as M/s Aashiyana Promoters & Developers Pvt. Ltd.)

Through Authorized Representative

10.10.2025


CHANDRA KISHORE JHA
Advocate
Enrl.-D/794-A/1990
Supreme Court of India & RERA Consultant
Off.: UB-36A, Antriksh Bhawan, 22, K.G. Marg, CP N. Delhi
Also at: S-209-210, II Floor, Nigam Plaza, Plot-2, Sec-1, Vashodi, Gza.
Email: advocateckjha@yahoo.co.in
M. 9811295674

[illegible]

उ.प्र. भू-सम्पदा विनियामक प्राधिकरण

क्षेत्रीय कार्यालय, एच-169, सेक्टर गामा-2

ग्रेटर नोएडा सिटी, गौतमबुद्धनगर

पत्रांक: 5106/यूपी0रेरा/क्षे0का0/वसूली/2022-23

दिनांक: 17/03/2023

वसूली प्रमाण-पत्र

(अन्तर्गत धारा-40 भू-सम्पदा (विनियमन एवं विकास) अधिनियम, 2016)

प्रेषक,

सचिव,

उ.प्र. भू-सम्पदा विनियामक प्राधिकरण,

क्षेत्रीय कार्यालय, ग्रेटर नोएडा, गौतमबुद्धनगर।

सेवा में,

जिलाधिकारी,

गौतमबुद्धनगर।

महोदय,

उ.प्र. भू-सम्पदा विनियामक प्राधिकरण द्वारा भू-सम्पदा (विकास एवं विनियमन) अधिनियम-2016 की धारा-31 के अंतर्गत संस्थित शिकायत संख्या- NCR144/10/62470/2020 नीरज वोहरा बनाम मे० न्यूटेक प्रोमोटर्स एंड डेवलपर्स प्रा.लि. में नियमानुसार धारा-63 के अन्तर्गत सुनवाई उपरान्त दिनांक 04-07-2022 को उ.प्र. भू-सम्पदा विनियामक प्राधिकरण द्वारा निम्नवत् आदेश पारित किये गये हैं:-

“समस्त वर्णित तथ्यों एवं परिस्थितियों को दृष्टिगत रखते हुए यदि विपक्षी द्वारा दिनांक 31.12.2022 तक कब्जा दिये जाने की सूचना, आदेश दिनांक 12.10.2021 के अनुसार अकाउन्ट्स सैटल कर "कम्प्लेन्ट पेज" पर अपलोड नहीं की जाती है, तो दिनांक 31.12.2022 के बाद सचिव, रेरा प्रकरण में आदेश दिनांक 12.10.2021 के पृष्ठ संख्या-18 के आदेश के बिन्दु संख्या-3 के अनुसार विलम्बित अवधि के ब्याज की धनराशि हेतु वसूली प्रमाण पत्र जारी करायें।”

प्रमोटर/विकासकर्ता द्वारा आदेश का अनुपालन नहीं किया गया है। शिकायतकर्ता/आवंटी नीरज वोहरा ने दिनांक 31-12-2021 को प्रार्थना-पत्र देकर आदेश का क्रियान्वयन कराने का अनुरोध किया है।

भू-सम्पदा (विनियमन एवं विकास) अधिनियम, 2016 की धारा-40 में प्राविधानित है कि “यदि कोई प्रवर्तक या आवंटी अथवा भू-सम्पदा अभिकर्ता, जैसा मामला हो, इस अधिनियम या इसके अधीन निर्मित नियमों तथा विनियमों के अधीन न्यायनिर्णायक अधिकारी या विनियामक प्राधिकरण अथवा अपील अधिकरण, जैसा मामला हो, द्वारा उस पर अधिरोपित किसी ब्याज या शास्ति अथवा क्षतिपूर्ति का भुगतान करने में असफल रहता है, तब ऐसे प्रवर्तक या आवंटी अथवा भू-सम्पदा अभिकर्ता से ऐसी रीति से, जो विहित की जा सकेगी, भू-राजस्व बकाये के रूप में उसकी वसूली की जाएगी।”


अतः उ.प्र. भू-सम्पदा विनियामक प्राधिकरण पर अधिनियम की धारा-40 के अंतर्गत प्रदत्त शक्तियों का उपयोग करते हुये आवंटी शिकायतकर्ता को देय धनराशि की वसूली विपक्षी प्रमोटर मे० न्यूटेक प्रोमोटर्स एंड डेवलपर्स प्रा.लि. से भू-राजस्व के बकाये की भाँति कराने का निर्णय लिया गया है।



वसूली की जाने वाली धनराशि तथा पक्षकारों का पूर्ण विवरण निम्नवत् है:-

1. शिकायतकर्ता का नाम व पता:- श्री नीरज वोहरा , निवासी: 3टी/308, अबू गुरजिन्दर विहार, ग्रेटर नोएडा, गौतमबुद्धनगर
2. कम्पनी/व्यक्ति (डिफाल्टर) का नाम: मे० न्यूटेक प्रोमोटर्स एंड डेवलपर्स प्रा.लि.
3. पता जिससे वसूली की जानी है
स्थाई पता: डी-16/410, ब्लॉक-डी, पॉकेट-16, सेक्टर-7, रोहिणी, नई दिल्ली-110085
स्थलीय पता:- ला-गैलेक्सिया, प्लॉट नं. एचआरए-11, सूरजपुर साईट सी, ग्रेटर नोएडा
4. कम्पनी के चेयरमैन तथा डायरेक्टर धनराशि चुकाने के लिये विधि अनुसार उत्तरदायी हैं।
5. जमा मूल धनराशि: ₹. 30,47,559.00
6. वसूली योग्य धनराशि
 - i. ब्याज (दि०- 01.05.2017 से 25.03.2020 तक आगणित)(प्री-फोर्स मैज्योर) ₹. 7,34,586.96
 - ii. ब्याज (दि०- 26.09.2020 से 28.02.2023 तक आगणित)(पोस्ट-फोर्स मैज्योर) ₹. 6,14,003.82
 - iii. विलम्बित अवधि की धनराशि (दि०- 03.01.2016 से 30.04.2017 तक 5/- रूपये प्रति वर्गफुट प्रतिमाह की दर से आगणित) ₹. 1,04,625.00
7. वसूली हेतु कुल योग (i+ii+iii) ₹. 14,53,215.78
8. उपरोक्त आगणन दिनांक 28.02.2023 तक का है, अतएव दिनांक 01.03.2023 से जमा मूल धनराशि ₹. 30,47,559.00 पर 8.30 प्रतिशत वार्षिक साधारण ब्याज देय होगा।
9. वसूल धनराशि के सापेक्ष नियमानुसार संग्रह व्यय वसूल किया जा सकेगा।

वसूली प्रमाण-पत्र तीन प्रतियों में भेजते हुये अनुरोध है कि उपरोक्त वर्णित धनराशि ₹. 14,53,215.78 (रुपया- चौदह लाख तिरपन हजार दो सौ पन्द्रह पैसा- अठहत्तर) विपक्षी मे० न्यूटेक प्रोमोटर्स एंड डेवलपर्स प्रा.लि. से भू-राजस्व के बकाये की भाँति वसूल कराकर सम्पूर्ण धनराशि उ.प्र. भू-सम्पदा विनियामक प्राधिकरण के नाम बैंक ड्राफ्ट के माध्यम से जो लखनऊ में देय होगा, सहित वसूली प्रमाण-पत्र पूर्ण विवरण सहित उपलब्ध कराने का कष्ट करें।



भवदीय,

(राजेश कुमार त्यागी)
सचिव

Uttar Pradesh Real Estate Regulatory Authority

Regional Office, H-169, Sector Gamma - 2

Greater Noida City, Gautam Buddh Nagar - 201310

No. ²⁴²⁰/UPRERAPRJ6050/PMD/P.R./NCR/2021-22

Date: 24 / 12 / 2021


Order under section 8 read with section 11 and 37 of the RERA Act

- 1- The project 'La Galaxia' Reg. No. UPRERAPRJ6050 (herein referred as 'Project'), being developed by M/s Newtech Promoters and Developers Pvt. Ltd. (herein referred as 'Promoter'), is a group housing project located at Plot No. HRA-11, Surajpur Site-C (Extension), Phase-II, district Gautam Buddh Nagar. The Project commenced in August 2014 and comprises 7 towers having 525 sanctioned units in all.
- 2- ~~The completion date of the Project, as declared by the Promoter at the time of registration with~~ Uttar Pradesh Real Estate Regulatory Authority, hereafter called as "Authority", lapsed on 31st December 2018. The Promoter did not seek any extension of registration of the Project under Section 6 of the RERA Act.
- 3- ~~The Promoter failed to complete the Project, within the specified period i.e., 31st December 2018.~~ Although the registration of the Project has lapsed, the Promoter is expressing its intent to complete the Project and approached the Authority for guidance and appropriate directions in the matter.
- 4- As per the information available at the end of the Authority, the overall physical progress of the project is only around 65 percent and since the registration of the project lapsed on 31st December 2018, at this stage it is not possible to facilitate the completion of the project by way of extension of the registration. The only course available for completion of this project can be under the provisions of Section 8 of the Act dealing with the facilitating of such projects by the Authority. It has been provided under Section 8 of the Act that upon lapse of the registration or on revocation of the registration under this Act, the Authority may consult the appropriate Government to take such action as it may deem fit including the carrying out the remaining development work by competent authority or the Association of the allottees or in any other manner as may be determined by the Authority.
- 5- The Authority, using the enabling provisions of the Section 8 of the Act, agreed to consider the request of the Promoter for permitting it to undertake the remaining development work of the



Project if it submitted a convincing proposal to the Authority in this regard jointly with the Association of the Allottees of the Project.


- 6- The allottees of the Project have formed an association under the name as "La Galaxia Social Welfare Society" (herein after called as Association) and got the same registered under the Societies Registration Act, 1860 on 1st January 2020 at Reg No. GBN/08558/2019-2020. The Association also approached the Authority requesting it to intervene and facilitate the completion of the Project so that allottees of the Project could get the possession of the units allotted to them by the Promoter.
- 7- Subsequently, a series of meetings were held with the Promoter and the Association to understand the issues and to arrive at an appropriate strategy for completing the balance development work in the Project. A meeting of the committee, as envisaged under the G.O dated 26th June 2020, was held on 3rd December 2021 under the chairmanship of Sh. Balvinder Kumar, Hon'ble Member, U.P. RERA. The meeting was attended by the Promoter and the Association, wherein a consensus was reached between the parties on the proposal submitted by the promoter for completing the remaining development work in the project as per the provisions of Section 8 of the RERA Act and under the orders and supervision of the Authority. The Promoter was advised to submit the written consent of at least 50 percent of the allottees in the project so that the Authority could consider its request for authorizing it under Section 8 of the Act to undertake the remaining development work in the project.
- 8- The proposal of the Promoter and Association was examined in the Project Management Division of the Authority. The appraisal report of the Project Management Division, based on the information and action plan of the Promoter to complete the project is as follows:
 - a. The Project is a group-housing project located at Plot No. HRA-11, Surajpur Site-C (Extension), Phase-II, district Gautam Buddh Nagar. As per the promoter, there are 7 towers in the project i.e., Tower A, B, C, D, E, F and G together having 525 units.
 - b. The building layout of the project was sanctioned by UPSIDC (presently UPSIDA) on 19th August 2014 for a period of three years which lapsed on 18th August 2017. It has been stated by the Promoter that it has applied for revalidation of the sanctioned plan.
 - c. The construction work in Towers A, B, C and D is almost complete, except sanitary fittings and other miscellaneous works, while in Towers E, F and G, the construction work is still ongoing. The estimated cost of remaining construction and development works in the project is around Rs. 13 cr. In addition to this, an amount of Rs. 2.26 cr is due against



A handwritten signature, possibly of the same person as the one in the stamp, written in ink.

purchasable FAR and another amount of Rs. 1.09 cr against lease rent payable to UPSIDA. Overall, the cost of completion of the project is estimated to be Rs. 16.35 cr.

- d. Out of 525 units in the project, 507 units have been sold and 18 units are unsold. The balance receivables from existing allottees in the project is estimated to be around Rs. 23.31 cr, while the estimated value of unsold inventory is about Rs. 8.12 cr. Hence, the overall cash inflow of the project is estimated to be around Rs. 31.43.
 - e. Prima facie, the project has positive cash inflows and is also financially viable considering the balance receivables and value of unsold inventory.
 - f. Construction work in the project is ongoing and the promoter has been infusing some capital to keep the work going, although at a slow pace. The promoter has committed to contribute upfront capital of Rs. 0.5 cr within 25 days of the order of authorization under Section 8 of the Act.
 - g. Proposed to complete the remaining development work and provide physical possession in Towers A, B, C, D and E by March 2022. The remaining development work in Towers G and Tower F will be completed by June 2022 and December 2022 respectively. Entire project will be completed by December 2022.
 - h. Demand for balance receivables from the allottees of Tower A, B, C and D has already been raised for a cumulative amount of Rs. 8.26 cr. For Tower E, demand will be raised in two installments i.e., December 2021 and on offer of possession in March 2022. For Tower F, demand will be raised in three installments i.e., January-February 2022, June-July 2022 and on offer of possession in December 2022. For Tower G, demand will be raised in five installments i.e., November 2021, December 2021, January 2022, February 2022 and the last one on offer of possession in March 2022.
- 9- The Project has also been inspected by the Technical Division of the Authority in July 2021, wherein it had been stated that the overall physical progress of the project is around 65 percent and structural work in 6 towers at 100 percent and in one tower at about 55 percent.
- 10- The proposal of the Promoter and the Association was considered by the Authority, along with other relevant facts and documents available at its level, in its meeting held on 14th December 2021. The Authority, after careful and thorough deliberation on the proposal submitted by the Promoter and consented to by the Association and perusal of the recommendations of its Project Advisory & Monitoring Committee based on the report of its officers and the Project Management Division, arrived at the considered view the proposal of the Promoter consented



to by the Association is, prima facie, convincing, and can be accepted in fulfillment of its mandate to facilitate the completion of the Project under the present conditions i.e. where the registration has lapsed and the Authority needs to facilitate the remaining development work in order to protect the interests of the allottees of the Project.

11- Therefore, with a view to facilitate the completion of the Project in a time bound manner, to protect the interests of the allottees, the Authority, using the powers conferred upon it under section 8 of the RERA Act read with section 37 of the Act, other enabling provisions of the Act, the Rules and the Regulations made there under, and as per the principle laid down by the Hon'ble Bombay High Court in the Neelkamal Realtors and others vs the Union of India and the Others and in conformity with the U.P. State Government order dated 26th June 2020 stipulating the guidelines to be followed in such matters, resolved to authorize the Promoter, with consent of Association, to undertake the completion of the remaining development and the construction work of the Project, subject to the following terms and conditions:

- a. The Association shall submit, within 15 days of the order, a general body resolution of the Association giving their explicit consent to authorize the Promoter to undertake the remaining development and construction work of the Project.
- b. A notarized affidavit duly sworn by the Promoter for undertaking to complete the balance development work by December 2022, as given under paragraph 8 of the order. The Promoter shall further submit the written consent of not less than 50 percent of the allottees within 15 days of this order and this order shall come into effect only after submission of such consent. The Promoter shall also contribute to the shortfalls in cash flows, if any, during the course of development and construction of the Project within the timelines as contemplated herein.
- c. The demand for balance receivables from the allottees of Tower A, B, C and D has already been raised for a cumulative amount of Rs. 8.26 cr. For Tower E, demand will be raised in two installments i.e., December 2021 and on offer of possession in March 2022. For Tower F, demand will be raised in three installments i.e., January-February 2022, June-July 2022 and on offer of possession in December 2022. For Tower G, demand will be raised in five installments i.e., November 2021, December 2021, January 2022, February 2022 and the last one on offer of possession in March 2022.
- d. The Promoter shall complete the 7 towers in the Project as per the completion plan submitted by it and agreed to by the Association.




7

- e. The Authority hereby constitutes a Project Advisory and Monitoring Committee under the chairmanship of Sh. Balvinder Kumar, Hon'ble Member, U.P. RERA with CEO, Uttar Pradesh State Industrial Development Authority, Financial Controller U.P. RERA, Technical Advisor U.P. RERA, Conciliation Consultant U.P. RERA, Consultant Project Management Division U.P. RERA, concerned Bank / Financial Institution, the Association and the Construction Consultant appointed by the Authority as members for monitoring of the Project on monthly basis.
- f. The Authority will review the progress of the project on quarterly basis.
- g. The Authority, on its website, will shift the project to the special category of projects under Rehabilitation as per the provisions of Section 8 of RERA Act. The promoter shall continue to update the details of the project, including the quarterly progress report of the project, in stipulated time or as directed by the Authority.
- h. The Promoter shall open a separate account for the project in a scheduled bank which shall be updated on the webpage of the project under the relevant category. The promoter shall deposit all its contribution towards the project, as agreed with the AoA as per this Order, and also all the money received from the allottees as per builder buyer agreements, existing and prospective, or any other funds from any other source including the existing accounts of the Project, time to time, in the separate account and the same shall be utilized only for the work relating to the construction and development of the project and/or any other expenditure directly related to the development, construction and completion of the Project.

Provided that the Promoter shall deposit an upfront amount of Rs. 0.5 cr within 25 days of this order, as agreed, in the separate account, before collecting the balance receivables from the allottees.


Provided further that any withdrawal from the separate account will be as per the provisions of the Act, only after it is certified by an engineer, an architect and a chartered accountant in practice that the withdrawal is in proportion to the percentage completion of the balance work of project. The Promoter shall upload the three certificates on the website of the Authority while filing the quarterly progress report of the project.

Provided further that the promoter shall get the separate account of the project audited at the end of the financial year and annual audit report shall be uploaded on the website of the Authority.



A handwritten signature is located to the right of the circular stamp, consisting of a stylized, cursive mark.

- i. The Association and the Promoter should suitably settle the issues of payment of interest for delay and charging in lieu of additional area, if any (other than area as mentioned in builder buyer agreements) to be charged as per the builder buyer agreement at the time of possession after the balance development work of the project is completed and the occupancy certificate has been applied for along with all required/statutory certificates and NOCs. Any dispute between the AoA and the Promoter shall be amicably settled through the good offices of the project advisory and monitoring committee constituted by the Authority in this behalf.
- j. The promoter shall approach the concerned competent regulatory / statutory authorities for seeking / renewing such permissions / approvals for completion of balance development work and for handing over possession of units to allottees as may be required.
- k. The promoter may appoint/engage such contractors, vendors or suppliers as may be necessary for the completion of the project, by following transparent method of tendering etc., as the case may be. The same will, however, be audited by the Construction Consultant appointed by the Authority for this project.
- l. The Authority shall appoint a Construction Consultant for the concurrent audit till the completion of the project. The cost thereof shall be met from the receipts of the project.
- m. The promoter shall be bound by the terms and conditions of the existing and future agreements for sale and shall be responsible for completion of the project as per the specifications and within the stipulated time.
- n. The promoter shall be responsible for all relevant statutory compliances in order to complete the balance development work and handover the possession of the units to the allottees.
- o. The AoA, the promoter, the allottees and all others connected with the development and completion of the project shall be bound by these orders and all other orders as may be issued by the Authority in this regard from time to time.
- p. The promoter shall ensure that proposed sale price cannot be lower than the floor price quoted by the promoter in their cash inflow. The promoter, however, shall not have any discretion to offer new rebates / discounts to any of the buyers, existing or prospective. All the matters relating to the sale price of the unsold units will be audited by the Construction Consultant who shall submit its report to the Authority at the end of every quarter.



A handwritten signature, possibly of the same person as the one in the stamp, located to the right of the stamp.

- q. Since the project is being rehabilitated under Section 8 of the RERA Act by the Promoter with the consent of the majority of the allottees and the Association, it is understood that no allottee of the project shall withdraw from it during the course of the development of the remaining work of the project. However, if under extraordinary circumstances, some allottee of the Project withdraws from it, the amount due to be returned to such allottee shall not be returned from the separate account this project, rather the same may be returned from the other sources of the Promoter, or alternately the amount due to such allottees would continue to be a charge on the Project and will be returned after the completion of the Project along with interest admissible as per the orders of the Authority.
- r. The promoter, after completion of the project, shall apply to the competent authority for occupancy certificate as provided under local laws and offer possession to the allottees.

This order issued with the approval of the Authority.


(Rajesh Kumar Tyagi)

Secretary


Number and date as above.

Copy: To the following for information and necessary action at their end:

- 1- Hon'ble Chairman, Uttar Pradesh Real Estate Regulatory Authority.
- 2- Sh. Balvinder Kumar, Hon'ble Member, Uttar Pradesh Real Estate Regulatory Authority.
- 3- Hon'ble Members, Uttar Pradesh Real Estate Regulatory Authority.
- 4- Additional Chief Secretary, Department of Infrastructure & Industrial Development, Govt. of Uttar Pradesh
- 5- Principal Secretary, Department of Housing & Urban Planning, Govt. of Uttar Pradesh.
- 6- Chief Executive Officer, Uttar Pradesh State Industrial Development Authority.
- 7- Sh. R. D. Paliwal, Conciliation Consultant, Uttar Pradesh Real Estate Regulatory Authority.
- 8- Principal Advisor, Uttar Pradesh Real Estate Regulatory Authority.
- 9- Finance Controller, Uttar Pradesh Real Estate Regulatory Authority.
- 10- Technical Advisor, Uttar Pradesh Real Estate Regulatory Authority.
- 11- Consultant, Project Management Division, Uttar Pradesh Real Estate Regulatory Authority.
- 12- Manager, Concerned Bank/Financial Institution.
- 13- M/s Newtech Promoters and Developers Pvt. Ltd.
- 14- La Galaxia Social Welfare Society


(Rajesh Kumar Tyagi)

Secretary



Uttar Pradesh Real Estate Regulatory Authority
Regional Office, H-169, Sector Gamma - 2
Greater Noida City, Gautambuddh Nagar - 201310

Date: 06/06/2023

No. 807 /U.P. RERA/Project/Rehabilitation/NCR/2023-24

Office Order

Uttar Pradesh Real Estate Regulatory Authority vide order No. 2420/UPRERAPRJ6050/PMD/P.R./NCR/2021-22 dated 24th December 2021 had on the basis of the consent of the association of the allottees of the project, namely 'La Galaxia Social Welfare Society', authorized M/s Newtech Promoters and Developers Pvt. Ltd. for completing the remaining construction and development work in the project 'La Galaxia (UPRERAPRJ6050)' by December 2022.


The progress of the project was reviewed by the Project Advisory & Monitoring Committee of U.P. RERA on 13th April 2023. During the review meeting, it was brought to the notice of the committee that the promoter has entered into a MoU with an investor for investment of Rs 15 Cr in the project to complete the entire project. Further, the promoter has committed to complete the Tower A, B, C, D and E by Aug 2023, Tower G by Oct 2023 and Tower F by April 2024.

The promoter M/s Newtech Promoters and Developers Pvt. Ltd. made a request to the committee for recommending to the Authority to extend the period for completion of the project up to April 2024 on the ground of insufficient infusion of funds required for construction and development work. The association also pleaded for granting the extension of period for completing the project on the grounds mentioned by the promoter keeping in view the interest of the allottees to get their houses in near future.

The committee had directed to present the request of the promoter for extension of the timelines for completion of the project before the Authority for appropriate decision. Accordingly, the matter was put up before the Authority in its 120th meeting on 02nd May 2023. The Authority discussed the matter in detail and taking note of the request of the promoter as well as the consent of the association, was of the opinion that the Authority in its 66th meeting on 27th July 2021 had decided to extend the registration of the projects by another 9 months in the NCR region on account of the obstructions by the COVID-19 pandemic and orders of the NGT and Hon'ble Supreme Court. So keeping this obstruction in mind and further keeping in view the need to ensure the completion of the project as per the aspirations of the allottees expressed through their association, it is absolutely reasonable to extend the authorization of the promoter to complete the project by the time requested by it i.e. by April 2024.



The remaining terms and conditions of the original order dated 24th December 2021 shall remain unchanged.


(Rajesh Kumar Tyagi)
Secretary

Number and date as above.

Copy: To the following for information and necessary action at their end:

- 1- Hon'ble Chairman, Uttar Pradesh Real Estate Regulatory Authority.
- 2- Hon'ble Members, Uttar Pradesh Real Estate Regulatory Authority.
- 3- Additional Chief Secretary, Department of Infrastructure & Industrial Development, Govt. of Uttar Pradesh
- 4- Principal Secretary, Department of Housing & Urban Planning, Govt. of Uttar Pradesh.
- 5- Managing Director, UPSIDA.
- 6- Sh. R. D. Paliwal, Conciliation Consultant, Uttar Pradesh Real Estate Regulatory Authority.
- 7- Principal Advisor, Uttar Pradesh Real Estate Regulatory Authority.
- 8- Finance Controller, Uttar Pradesh Real Estate Regulatory Authority.
- 9- Technical Advisor, Uttar Pradesh Real Estate Regulatory Authority.
- 10- Consultant, Project Management Division, Uttar Pradesh Real Estate Regulatory Authority.
- 11- Dy. Secretary, Uttar Pradesh Real Estate Regulatory Authority.
- 12- Manager, Concerned Bank/Financial Institution.
- 13- M/sNewtech Promoters and DevelopersPvt. Ltd.
- 14- La Galaxia Social Welfare Society.




(Rajesh Kumar Tyagi)
Secretary

CANCELLATION LETTER

Dated: 12 June 2024

To,

Mr. Neeraj Vohra
S/o MR. VIJAY KUMAR VOHRA
R/o 3T/308 AWHO, GURJINDER VIHAR, GREATER NOIDA

Sub.: Final Cancellation Letter in respect of allotted flat vide Flat No. F-1103, Tower-F, at "Newtech La-Galaxia", Plot No. HRA - 11, 1A, Surajpur Site - C, Greater Noida (U.P).

Dear Sir,

With reference to our repeated requests reminders, telephonically as well as in writing vide letter 31.01.2024, 04.03.2024, 15.04.2024 and 16.05.2024, for payment of an outstanding demand of dues in respect of Flat No. F-1103, Floor - 11th, Tower - F, in the project "Newtech La-Galaxia", Plot No. HRA - 11, 1A, Surajpur Site - C, Greater Noida (U.P). We have not received any sum towards the remittance of your outstanding dues.

You are aware that you have not complied with your commitment, thereby causing immense financial losses to our company.

As you know that project "Newtech La-Galaxia" will be completed under the rehabilitation scheme under Section-8 of RERA Act vide order dated 24.12.2021.

The completion work is in full swing. As per record you have defaulted in making payment inspite of demand letter. The default seems to be intentional & deliberate.

It was decided by RERA Official that if allottee fails to pay outstanding demand for three consecutive month, the builder has right to cancel the allotted flat and on cancellation of allotment for non-payment of outstanding installment, a refund will be initiated if any after the same unit is resold or entire project is complete.

Hence, in view of the above your allotted flat stands cancelled due to non-payment of outstanding due & builder has right to sell the allotted flat in open market.

Thanking you,

Yours faithfully,
Pankaj Kumar
Aashiyana Promoters and Developers Pvt. Ltd.



Trackon



SWIFT . SAFE . SURE

A-64, Naraina Industrial Area, Phase-I, New Delhi-110028
CIN : U63013DL2002PTC113971

Phone : 011-45593500
Web : www.trackon.in

100268401148

Track your shipment



Know about us

CONSIGNOR

Ga - Galaxia

CONSIGNEE

Neeraj Vohra

ORIGIN

DESTINATION

DOX / N.DOX

PCS.

WEIGHT

AIR / SURFACE

COURIER CHARGES

RISK CHARGES

GST

TOTAL

CASH ☐

CREDIT ☐

SHIPPER'S COPY

Received by TCPL

I warrant that all details given herein are true and correct. I accepted the terms of carriage.

Received Pkt(s)/Parcel(s) in order & good Condition.

Name
(Please affix your stamp)

Signature

Sender's Signature

Date:

Time:

FOR YOUR PERSONAL AND VALUABLE ITEMS, USE OUR EXPRESS SERVICE - PRIME TRACK.



Trackon


SWIFT . SAFE . SURE

A-64, Naraina Industrial Area, Phase-I, New Delhi-110028
CIN : U63013DL2002PTC113971

Phone : 011-45593500
Web : www.trackon.in

100268401157

Track your shipment



Premium Express



CONSIGNOR

Ca. Galaxia

CONSIGNEE

Neeraj Vohra

ORIGIN

DESTINATION

DOX / N.DOX

PCS.

WEIGHT

AIR / SURFACE

COURIER CHARGES

RISK CHARGES

GST

TOTAL

CASH ☐

CREDIT ☐

SHIPPER'S COPY

Received by TCPL

DATE

TIME

I warrant that all details given herein are true and correct. I accepted the terms of carriage.

Sender's Signature

Received Pk(s)/Parcel(s) in order & good Condition

Name
(Please affix your stamp)

Date:

Time:

Signature

FOR YOUR PERSONAL AND VALUABLE ITEMS, USE OUR EXPRESS SERVICE - PRIME TRACK.



REMINDER 2 LETTER

Customer ID: NT/GLX/F 1103
Mr. Neeraj Vohra
3T/308 AWHO, GURJINDER VIHAR, GREATER NOIDA
(M): 9871037773, 9871037773
Email: NEERAJVOHRA2004@yahoo.com

M/s Aashiyana Promoters & Developers Pvt. Ltd.
Regd. Office: Unit 219, S/F, Vasundhara Enclave, Plot No.1,
Vardhman Sunrise Plaza LSC, Delhi - 110096
Tel: 9818849921
Email: info@newtechgroup.co
Web: www.newtechgroup.co
State: Uttar Pradesh
State Code: 09
GSTIN: 09AAGCA3211J1ZW
CIN No.: U45400DL2007PTC163513
Dated: 16 May 2024

Cust. ID.: NT/GLX/F 1103 PROVISIONAL INVOICE To, Mr. NEERAJ VOHRA R/o 3T/308 AWHO, GURJINDER VIHAR, GREATER NOIDA Mobile no.: 9871037773 Booking
Date: 15 Sep 2012.
Subject : Request for payment towards your Unit No. F-1103 having Super Area of approx 1395 Sq.ft Booked at "Newtech La Galaxia" at Plot No. HRA-11, Surajpur
Site C, Phase-II, Gr. Noida.


Dear Customer,

You have been allotted a Unit No. F-1103 on 11th Floor in Tower-F being developed on Plot No. HRA-11, Surajpur Site C, Phase-II, Gr. Noida. You have booked the
referred Unit in "Newtech La Galaxia" Group Housing Complex under Flexi Payment Plan.


			Receivable							
S. No.	Particulars	Head	Due Date	Installment	S.Tax	CGST	SGST	GST	Interest	Total Installment
1	ON START OF PLASTER WORK	Basic Price	31 Jan 2024	0	0	0	0	0	28,052	28,052
2		Dual Meter Charges		12,500	0	750	750	1,500	0	14,000
3		IFMS		17,438	0	0	0	0	0	17,438
4		Lease Rent		59,288	0	3,557	3,557	7,114	0	66,402
5		Other Charge		37,500	0	2,250	2,250	4,500	0	42,000
6		Park or Road or Corner Facing		34,875	0	2,093	2,093	4,186	0	39,061
7	Previous Dues			31,03,800	98,949	9,311	9,311	18,622	53,488	32,74,859
	Total Receivable Amount			32,65,401	98,949	17,961	17,961	35,922	81,540	34,81,812
	Total Received Amount									₹ 30,47,559
	Total Outstanding Amount									₹ 4,34,253
	Total Outstanding Amount (In Words)									Rupees Four Lakh Thirty Four Thousand Two Hundred Fifty Three Only.

Your demand due date is 31 Jan 2024, we are requested to remit the total dues of Rs. 4,34,253/- (Rupees Four Lakh Thirty Four Thousand Two Hundred Fifty Three Only) In favour of AASHIYANA PROMOTERS AND DEVELOPERS PVT. LTD. Payable at Noida within 10 days to avoid penal interest.
Kindly note that in case of non-receipt of due amount within stipulated time, interest @18 % p.a. shall be charged as per company's policy on the delayed payments.

Thank you for availing you of our best services always.
AASHIYANA PROMOTERS AND DEVELOPERS PVT. LTD.




- This invoice is provisional, for any delayed in payment interest will be charged 18 % p.a. which will be calculated & communicated separately, and the final interest (if any) will be calculated at the time of receiving NOC.
- Helpline No. 9818849921
- Please ignore this letter in case, the payment has been already made.
- Any delay in payment head of tax will be charge @ 48% per month. (Maximum)*



Aashiyana Promoters And Developers Pvt. Ltd. (CIN: U45400DL2007PTC16351)

Site Office : HRA- 11, 1A, Surajpur Site - C, Greater Noida (U.P.) | E-mail : Info@newtechgroup.co | Ph : 0120-42295

Trackon SWIFT . SAFE . SURE A-64, Naraina Industrial Area, Phase-I, New Delhi-110028 CIN : U63013DL2002PTC113971		Phone : 011-45693500 Web : www.trackon.in		 100268401166		Track your shipment 	
CONSIGNOR G. Galaria		CONSIGNEE Hestey		ORIGIN 		DESTINATION Gres	
				DOX / N.DOX 		PCS. 	
				WEIGHT 		AIR / SURFACE 	
				COURIER CHARGES 			
				RISK CHARGES 			
				GST 			
				TOTAL 			
				CASH ☐		CREDIT ☐	
SHIPPER'S COPY Received by TCPL DATE: 15/02/14 TIME: 14:00		I warrant that all details given herein are true and correct. I accepted the terms of carriage. Sender's Signature: [Signature]		Received Pkt(s)/Parcel(s) in order & good Condition Name: [Signature] Signature: [Signature] Date: [Signature] Time: [Signature]		Premium Express Trackon Know about us	
FOR YOUR PERSONAL AND VALUABLE ITEMS, USE OUR EXPRESS SERVICE - PRIME TRACK.							



REMINDER 1 LETTER

Customer ID: NT/GLX/F 1103
Mr. Neeraj Vohra
3T/308 AWHO, GURJINDER VIHAR, GREATER NOIDA
(M): 9871037773, 9871037773
Email: NEERAJVOHRA2004@yahoo.com

M/s Aashiyana Promoters & Developers Pvt. Ltd.
Regd. Office: Unit 219, S/F, Vasundhara Enclave, Plot No.1,
Vardhman Sunrise Plaza LSC, Delhi - 110096
Tel: 9818849921
Email: info@newtechgroup.co
Web: www.newtechgroup.co
State: Uttar Pradesh
State Code: 09
GSTIN: 09AAGCA3211J1ZW
CIN No.: U45400DL2007PTC163513
Dated: 15 April 2024

Cust. ID.: NT/GLX/F 1103 PROVISIONAL INVOICE To, Mr. NEERAJ VOHRA R/o 3T/308 AWHO, GURJINDER VIHAR, GREATER NOIDA Mobile no.: 9871037773 Booking Date: 15 Sep 2012.

Subject : Request for payment towards your Unit No. F-1103 having Super Area of approx 1395 Sq.ft Booked at "Newtech La Galaxia" at Plot No. HRA-11, Surajpur Site C, Phase-II, Gr. Noida.

Dear Customer,

You have been allotted a Unit No. F-1103 on 11th Floor in Tower-F being developed on Plot No. HRA-11, Surajpur Site C, Phase-II, Gr. Noida. You have booked the referred Unit in "Newtech La Galaxia" Group Housing Complex under Flexi Payment Plan.


			Receivable							
S. No.	Particulars	Head	Due Date	Installment	S.Tax	CGST	SGST	GST	Interest	Total Installment
1	ON START OF PLASTER WORK	Basic Price	31 Jan 2024	0	0	0	0	0	28,052	28,052
2		Dual Meter Charges		12,500	0	750	750	1,500	0	14,000
3		IFMS		17,438	0	0	0	0	0	17,438
4		Lease Rent		59,288	0	3,557	3,557	7,114	0	66,402
5		Other Charge		37,500	0	2,250	2,250	4,500	0	42,000
6		Park or Road or Corner Facing		34,875	0	2,093	2,093	4,186	0	39,061
7	Previous Dues			31,03,800	98,949	9,311	9,311	18,622	52,488	32,73,859
	Total Receivable Amount			32,65,401	98,949	17,961	17,961	35,922	80,540	34,80,812
	Total Received Amount		₹ 30,47,559							
	Total Outstanding Amount		₹ 4,33,253							
	Total Outstanding Amount (In Words)		Rupees Four Lakh Thlrty Three Thousand Two Hundred Fifty Three Only.							

Your demand due date is 31 Jan 2024, we are requested to remit the total dues of Rs. 4,33,253/- (Rupees Four Lakh Thirty Three Thousand Two Hundred Fifty Three Only) in favour of AASHIYANA PROMOTERS AND DEVELOPERS PVT. LTD. Payable at Noida within 10 days to avoid panel interest.

Kindly note that in case of non-receipt of due amount within stipulated time, interest @18 % p.a. shall be charged as per company's policy on the delayed payments.


Thanking you & assuring you of our best services always.

for AASHIYANA PROMOTERS AND DEVELOPERS PVT. LTD.



*This invoice is provisional, for any delayed in payment interest will be charged 18 % p.a. which will be calculated & communicated separately, and the final interest (If Any) will be Calculated at the time of receiving NOC.

- Helpline No. 9818849921
- Please ignore this letter in case, the payment has been already made.
- Any delay in payment head of tax will be charge @ 48% per month. (Maximum)*



Re. Demand Letter

Customer ID: NT/GLX/F 1103
Mr. Neeraj Vohra
3T/308 AWHO, GURJINDER VIHAR, GREATER NOIDA
(M): 9871037773, 9871037773
Email: NEERAJVOHRA2004@yahoo.com

M/s Aashiyana Promoters & Developers
Pvt. Ltd.
Regd. Office: Unit 219, S/F, Vasundhara
Enclave, Plot No.1, Vardhman Sunrise Plaza
LSC, Delhi - 110096
Tel: 9818849921
Email: info@newtechgroup.co
Web: www.newtechgroup.co
State: Uttar Pradesh
State Code: 09
GSTIN: 09AAGCA3211J1ZW
CIN No.: U45400DL2007PTC163513
Dated: 04 Mar 2024

Cust. ID.: NT/GLX/F 1103 PROVISIONAL INVOICE To, Mr. NEERAJ VOHRA R/o 3T/308 AWHO, GURJINDER VIHAR, GREATER NOIDA Mobile no.: 9871037773
Booking Date: 15-Sep-2012.
Subject : Request for payment towards your Unit No. F-1103 having Super Area of approx 1395 Sq.ft Booked at "Newtech La Galaxia" at Plot No. HRA-11, Surajpur Site C, Phase-II, Gr. Noida.
Dear Customer,
You have been allotted a Unit No. F-1103 on 11th Floor in Tower-F being developed on Plot No. HRA-11, Surajpur Site C, Phase-II, Gr. Noida. You have booked the referred Unit in "Newtech La Galaxia" Group Housing Complex under Flexi Payment Plan.

S. No.	Particulars	Head	Due Date	Receivable					Total Installment
				Installment	S.Tax	CGST	SGST	GST	
1	ON START OF PLASTER WORK	Dual Meter Charges	31 Jan 2024	12,500	0	750	750	1,500	14,000
2		IFMS		17,438	0	0	0	0	17,438
3		Lease Rent		59,288	0	3,557	3,557	7,114	66,402
4		Other Charge		37,500	0	2,250	2,250	4,500	42,000
5		Park or Road or Corner Facing		34,875	0	2,093	2,093	4,186	39,061
6	Previous Dues			31,03,800	98,949	9,311	9,311	18,622	32,21,371
	Total Receivable Amount			32,65,401	98,949	17,961	17,961	35,922	34,00,272
	Total Received Amount								₹ 30,47,559
	Total Outstanding Amount								₹ 3,52,713
	Total Outstanding Amount (in Words)			Rupees Three Lakh Fifty Two Thousand Seven Hundred Thirteen Only.					

Your demand due date is 31 Jan 2024, we are requested to remit the total dues of Rs. 3,52,713/- (Rupees Three Lakh Fifty Two Thousand Seven Hundred Thirteen Only) in favour of AASHIYANA PROMOTERS AND DEVELOPERS PVT. LTD. Payable at Noida within 10 days to avoid panel interest.
RTGS/NEFT Detail.

A/c Name - Aashiyana Promoters and Developers Pvt. Ltd.
Account No. - 555301010010763
Bank Address - R/89, Raj Nagar, Ghaziabad
IFSC Code - UBIN0555533
Bank Name - Union Bank of India


Kindly note that in case of non-receipt of due amount within stipulated time delayed payments.

Thanking you & assuring you of our best services always.

for AASHIYANA PROMOTERS AND DEVELOPERS PVT. LTD.

Authorized Signatory
Noted

- This invoice is provisional, for any delayed in payment interest will be the final interest (If Any) will be Calculated at the time of receiving Noida.
- Helpline No. 9818849921
- Please ignore this letter in case, the payment has been already made.
- Any delay in payment head of tax will be charge @ 48% per month. (Maximum)*



Aashiyana Promoters and Developers Pvt. Ltd. (CIN : U45400DL2007PTC163513)

Regd. Office : Unit - 219, SF, Vasundhara Enclave, Plot no. 1, Vardhman Sunrise Plaza LSC, Delhi - 110096
Site Office : HRA - 11, 1A, Surajpur Site - C, Greater Noida (U.P.) E-mail : info@newtechgroup.co

ERP Newtech group <erp@newtechgroup.co>

3/5/2024 2:15

La Galaxia Demand Letter Tower F

To NEERAJVOHRA2004@yahoo.com <neerajvohra2004@yahoo.com>

Dear Sir/Madam,

Please find attachment.

Thanks and regards
Newtech Group
Contact No. 0120-4229520

- F-1103.pdf (478 KB)

DEMAND LETTER

Customer ID: NT/GLX/F 1103

Mr. Neeraj Vohra
3T/308 AWHO, GURJINDER VIHAR, GREATER NOIDA
(M): 9871037773, 9871037773
Email: NEERAJVHORA2004@yahoo.com

M/s Aashiyana Promoters & Developers
Pvt. Ltd.

Regd. Office: Unit 219, S/F, Vasundhara
Enclave, Plot No.1, Vardhman Sunrise Plaza
LSC, Delhi - 110096

Tel: 9818849921

Email: info@newtechgroup.co

Web: www.newtechgroup.co

State: Uttar Pradesh

State Code: 09

GSTIN: 09AAGCA3211J1ZW

CIN No.: U45400DL2007PTC163513

Dated: 31 Jan 2024

Cust. ID.: NT/GLX/F 1103 PROVISIONAL INVOICE To, Mr. NEERAJ VOHRA R/o 3T/308 AWHO, GURJINDER VIHAR, GREATER NOIDA Mobile no.: 9871037773
Booking Date: 15 Sep 2012 Subject : Request for payment towards your Unit No. F-1103 having Super Area of approx 1395 Sq.ft Booked at "Newtech La Galaxia" at Plot No. HRA-11, Surajpur Site C, Phase-II, Gr. Noida. Dear Customer, You have been allotted a Unit No. F-1103 on 11th Floor in Tower-F being developed on Plot No. HRA-11, Surajpur Site C, Phase-II, Gr. Noida. You have booked the referred Unit in "Newtech La Galaxia" Group Housing Complex under Flexi Payment Plan payment plan.

S. No.	Particulars	Head	Due Date	Receivable					Total Installment
				Installment	S.Tax	CGST	SGST	GST	
				12,500	0	750	750	1,500	14,000
1	ON START OF PLASTER WORK	Dual Meter Charges	31 Jan 2024	17,438	0	0	0	0	17,438
2		IFMS		59,288	0	3,557	3,557	7,114	66,402
3		Lease Rent		37,500	0	2,250	2,250	4,500	42,000
4		Other Charge		34,875	0	2,093	2,093	4,186	39,061
5		Park or Road or Corner Facing		31,03,800	98,949	9,311	9,311	18,622	32,21,371
6	Previous Dues			32,65,401	98,949	17,961	17,961	35,922	34,00,272
	Total Receivable Amount								₹ 30,47,559
	Total Received Amount								₹ 3,52,713
	Total Outstanding Amount								
	Total Outstanding Amount (In Words)								Rupees Three Lakh Fifty Two Thousand Seven Hundred Thirteen Only.

Your demand due date is 31 Jan 2024, we are requested to remit the total dues of Rs. 3,52,713/- (Rupees Three Lakh Fifty Two Thousand Seven Hundred Thirteen Only) in favour of AASHIYANA PROMOTERS AND DEVELOPERS PVT. LTD. Payable at Noida within 10 days to avoid panel interest.
RTGS/NEFT Detail.

A/c Name - Aashiyana Promoters and Developers Pvt. Ltd.

Account No. - 002110600000748

Bank Address - Sector - 31, Noida

IFSC Code - ZSBL0000211

Bank Name - Zila Sahkari Bank Ltd. Ghaziabad

Kindly note that in case of non-receipt of due amount within stipulated time, interest @18 % p.a. shall be charged as per company's policy on the delayed payments.

Thanking you & assuring you of our best services always.

for AASHIYANA PROMOTERS AND DEVELOPERS PVT. LTD.

(This is computer generated letter hence no signature required)

Note:

- This invoice is provisional, for any delayed in payment interest will be charged 18 % p.a. which will be calculated & communicated separately, and the final interest (If Any) will be Calculated at the time of receiving NOC.
- Helpline No. 9818849921
- Please ignore this letter in case, the payment has been already made.
- Any delay in payment head of tax will be charge @ 48% per month. (Maximum)*

Aashiyana Promoters and Developers Pvt. Ltd. (CIN : U45400DL2007PTC163513)
Regd. Office : Unit - 219, SF, Vasundhara Enclave, Plot no. 1, Vardhman Sunrise Plaza LSC, Delhi - 110096
E-mail : info@newtechgroup.co

CERTIFIED TRUE COPY OF THE RESOLUTION PASSED AT THE MEETING OF THE BOARD OF DIRECTORS OF M/S AASHIYANA PROMOTERS AND DEVELOPERS PVT. LTD. (FORMERLY KNOWN AS M/S NEWTECH PROMOTERS AND DEVELOPERS PVT. LTD.) HELD AT THE REGISTERED OFFICE OF THE COMPANY AT UNIT 219-20, S/F, VASUNDHARA ENCLAVE PLOT NO. 1, VARDHMAN SUNRISE PLAZA LSC DELHI 110096 ON 14th DAY OF JUNE, 2025 AT 11:00 AM

AUTHORIZATION

The Chairman informed the Board about the necessity to authorize **Mr. Raushan Prakash (Authorised Representative)**, to sign and execute all papers, applications, replies, vakalatnamas, affidavits and all other documents as may be required to be filed with respect to legal cases filed before the Uttar Pradesh Real Estate Regulatory Authority (UP RERA) on behalf of the company.

The Chairman further informed the Board about the necessity to authorize **Mr. Chandra Kishore Jha (Legal Representative)**, to sign, execute, and file all papers, applications, replies, affidavits and all other documents as may be required to be filed with respect to legal cases filed before the Uttar Pradesh Real Estate Regulatory Authority (UP RERA) on behalf of the company.

The Board considered the same and passed the following resolution:


"RESOLVED THAT Mr. Raushan Prakash, (Authorised Representative), is authorised to sign and execute all papers, applications, replies, vakalatnamas, affidavits and all other documents as may be required to be filed in the matter of M/s Aashiyana Promoters And Developers Pvt. Ltd. (Formerly Known As Newtech Promoters And Developers Pvt. Ltd.)


RESOLVED FURTHER THAT Mr. Chandra Kishore Jha (Legal Representative), is authorised to sign, execute, and file all papers, applications, replies, , affidavits and all other documents as may be required to be filed to be filed in the matter of M/s Aashiyana Promoters And Developers Pvt. Ltd. (Formerly Known As Newtech Promoters And Developers Pvt. Ltd.)

"RESOLVED FURTHER THAT Mr. Raushan Prakash (Authorised Representative) and Mr. Chandra Kishore Jha (Legal Representative), are also authorized to do all such acts and things as required in connection with the Legal proceedings of the Company to give effect to the above resolution".

CERTIFIED TRUE COPY

For M/s Aashiyana Promoters And Developers Pvt. Ltd. (Formerly Known As Newtech Promoters And Developers Pvt. Ltd.)


Mr. Pankaj Kumar
DIRECTOR
DIN: 09145707



Aashiyana Promoters And Developers Pvt. Ltd. (CIN : U45400DL2007PTC163513)

Site Office : HRA- 11, 1A, Surajpur Site - C, Greater Noida (U.P.) | E-mail : Info@newtechgroup.co | Ph : 0120-4229520